GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Rural Water Supply & Sanitation – Extension of Agreement Time (EOAT) from 14-5-2020 to 14-11-2020 without L.Ds. and from 15-11-2020 to 20.03.2021 with L.Ds. for the work "Completion of incomplete CPWS to the habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District", with an estimated cost of Rs.1500.00 Lakhs, sanctioned under NABARD RIDF XXIV grant - Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (RWS-II) DEPARTMENT

G.O.RT.No. 354 **Dated: 23-06-2020.**

Read the following:-

1. G.O.Ms.No.8, PR & RD (RWS-I) Department, Dated:30.01.2017.
2. G.O.Rt.No.1066, PR & RD (RWS-II) Department, Dated:07.09.2018.
3. From the Engineer in Chief, RWS&S Department, Gollapudi Vijayawada, Lr.No.AEE1/DEE/NABARD/KVPALLI/CHITTOOR/2018, Dated:01.06.2020.

*****

O R D E R:

The Engineer-in-Chief, Rural Water Supply & Sanitation, A.P. Vijayawada, in his letter 3rd read above, has requested the Government to grant EOAT from 14-5-2020 to 20.3.2021 for the work "Completion of incomplete CPWS habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District" with an estimated cost of Rs.1500.00 Lakhs without Liquidated Damages (LDs) sanctioned under NABARD RIDF XXIV Grant.

2. Government, after careful examination of the proposal, hereby grant E.O.A.T. from 14-5-2020 to 24-7-2020 i.e., 71 days without L.Ds. taking into consideration of lock-down period due to Covid-19 from 20.3.2020 to 31.5.2020. Government also grant EOAT from 25-7-2020 to 14-11-2020 i.e., 113 days without L.Ds. taking into consideration of stoppage of work due to the instructions of Finance Department from 29.5.2019 to 18.9.2019. Government also grant EOAT for the remaining period from 15-11-2020 to 20-3-2020, with L.Ds. and the ENC, RWS shall levy the penalty as per the agreement conditions and as per the instructions of the Government from time to time for the work "Completion of incomplete CPWS habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District".

3. The Engineer_in_Chief Rural Water Supply & Sanitation, A.P., Vijayawada shall take further necessary action in the matter.

4. A copy of this order is available on the Internet can be accessed at www.ap.gov.in/goir.ap.gov.in.

(**BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Rural Water Supply & Sanitation, A.P, Vijayawada.
The O.S.D. to Hon'ble Minister (Panchayat Raj, Rural Development, Mines & Geology).
The P.S to Principal Secretary (Panchayat Raj & Rural Development).
The District Collector, Chittoor.
The Superintending Engineer, Rural Water Supply & Sanitation, Chittoor District.
Sf/Sc.

//FORWARDED::BY ORDER//

SECTION OFFICER